



TOWN OF KILMARNOCK
Council Committee Agenda –Water\Wastewater

Date: April 5, 2013 **Time:** 9:30 AM **Location:** Town Hall

Town Council Member Attendees:

X = present

Chair: Council Member Rebecca Nunn _X_
Council Member William Smith __
Council Member Howard Straughan _X_

Town Staff Attendees:

Town Manager Tom Saunders _X_
Pat Chenoweth, WWTP Supervisor _X_
Wayne Kent, Utilities _X_
Susan Cockrell, Assistant Town Mgr. _X_

Visitors: Bill Rosenbaum, Progress Engineers

Discussion Items:

1. The committee discussed the status of the replacement sewer main on Dogwood & Chase Streets. Mr. Rosenbaum reported that drawings are completed and have been submitted to VDOT for review. In the meantime he will prepare plan sets from which contractors can produce quotes.
2. The Wiggins Ave. pump station back-up generator is still 30 to 45 days from delivery but the supplier, Northern Neck Generator, has begun prep work to install the unit when it arrives. Full completion should be approximately 30 days after receipt of the machine.
3. TM Saunders reported that he is not aware of any progress concerning remedies to the sewer access problems on South Main and along Augusta Street. Mr. Rosenbaum agreed to try to see what he can find out about the status of things before next month's meeting.
4. The committee agreed to recommend no changes in payroll allocations to the Water, Sewer and Public Works categories at this time.
5. Staff reported that most areas are working normally. Wayne Kent reported that one pump in the School Street lift station is not performing as it should and further investigations are pending.

FYI Only:

Recommendations to Council:

Action item(s): None

Recommended for further study: None